

## **Exhibit 4**

### **Example of Montage Daily Report (Khartoum)**

| MONTAGE, INC.   |                                 |  |  |                                |
|---|---------------------------------|--|--|--------------------------------|
| DAILY REPORT  |                                 |  |  |                                |
| Date:12/30/2018   |                                 |  |  |                                |
| Contract Number:  |                                 | SAQMMA-17-C-0293   |  |                                |
| Title and Location:                                     |                                 | MSGR EXPANSION / RENOVATION - KHARTOUM, SUDAN                              |  |                                |
| Report Number:  |                                 | 65   |  |                                |
| Project Manager:  |                                 | Norman K. Mattingly  |  |                                |
| Weather (Deg C)   | A.M.                            | P.M.   | Weather Condition  | WEATHER COMMENT                |
|   | 68                              | 86   | Sunny  | N/A                            |
| PRIME CONTRACTOR/SUBCONTRACTOR WORKFORCE                |                                 |  |  |                                |
| NO.   | TRADE                           | MHR  | EMPLOYER   | LOCATION/DESCR. OF WORK        |
| 1   | Project Manager                 | 10   | Montage  | Site Demolition                |
| 1   | Safety / Cons. Security Manager | 10   | Montage  | Site Demolition                |
| 1   | ADMIN                           | 10   | Montage  | Site Demolition                |
| 1   | Site Coordinator                | 10   | Veyka  | Site Demolition                |
| 1   | Superintendent                  | 10   | Veyka  | Site Demolition                |
| 1   | Health and Safety Officer       | 10   | Veyka  | Site Demolition                |
| 1   | Architect                       | 10   | Veyka  | Site Demolition                |
| 1   | Mechanical Eng.                 | 10   | Veyka  | Site Demolition                |
| 3   | Foreman                         | 30   | Veyka  | Site Demolition                |
| 1   | Electrician                     | 10   | Veyka  | Site Demolition                |
| 4   | Site Engineer                   | 40   | Veyka  | Site Demolition                |
| 1   | Operators                       | 10   | ARC Construction   | Site Demolition                |
| 30  | Unskilled Worker                | 300  | ARC Construction   | Site Demolition                |
| 19  | Unskilled Worker                | 190  | Enjaz  | Site Demolition                |
| 1   | Accountant                      | 10   | Veyka  | Site Demolition                |
| Total MHR this day / Total MHR previous day             |                                 | 670/30504  | Were there any Lost Time Accidents this date?<br><input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |                                |
| Total MHR from project start                            |                                 | 31174  | If YES a copy of the completed OSHA report is required   |                                |
| INSPECTIONS/TESTING PERFORMED TODAY                     |                                 | LOCATION/ELEMENT OF WORK   |  | RESULTS OF INSPECTIONS/TESTING |
|   |                                 |  |  |                                |
|   |                                 |  |  |                                |
|   |                                 |  |  |                                |
| SPEC,   | PARAGRAPH/ DWG #                | EQUIP/MATERIAL RECEIVED  |  | SUBMITTAL NO.                  |
|   |                                 |  |  |                                |
|   |                                 |  |  |                                |
| CONSTRUCTION/PLANT EQUIPMENT ON SITE TODAY              |                                 |  | UNIT   | QUANTITIES                     |
|   |                                 |  |  | PREV. TODAY TOTAL              |
| Mobile Crane  |                                 |  | HRS  | 79 0 79                        |
| JCB Backhoe Loader                                      |                                 |  | HRS  | 25 0 25                        |
| Truck Crane   |                                 |  | HRS  | 237 10 247                     |
| Crane 50 Ton  |                                 |  | HRS  | 104 10 114                     |
| Truck   |                                 |  | HRS  | 55 0 55                        |
| Forklift  |                                 |  | HRS  | 12 0 12                        |
| Shoring system:   |                                 |  |  | 0                              |
| Plywood   |                                 |  | SHEET  | 22 0 22                        |
| Timber  |                                 |  | PEC.   | 250 0 250                      |
| Slab Scaffolding System                                 |                                 |  | M²   | 360 0 360                      |
| Diamond wire saw cut machine 60 cm thickness concrete   |                                 |  | No   | 1 0 1                          |
| Hydraulic saw cut machine 600 mm thickness concrete     |                                 |  | No   | 1 0 1                          |
| Core Machines   |                                 |  | No   | 2 0 2                          |
| MATERIAL ON SITE  |                                 |  | UNIT   | QUANTITIES                     |
|   |                                 |  |  | PREV. TODAY TOTAL              |
|   |                                 |  |  |                                |
|   |                                 |  |  |                                |
|   |                                 |  |  |                                |
| GOVERNMENT REPRESENTATIVES ON SITE                      |                                 |  |  |                                |
| Project Director, Richard W. OBO SSC , Douglas J. Ryan. |                                 |  |  |                                |
| NOTABLE REMARKS/WORK ACTIVITIES                         |                                 |  |  |                                |
| Schedule ID   | Activity Name                   | Description of Activities  |  |                                |
| CO 0060   | Removal of Existing Trees &     | ▪ Demolition of trees (north) is in progress.                              |  |                                |
| CO 00132  | Demolition of Slabs             | ▪ Slab Coring is in progress.  |  |                                |
|   |                                 | ▪ Slab separation :  |  |                                |
|   |                                 | o Slab Cutting is in progress  |  |                                |
|   |                                 | o The lifting of the cut slab pieces is in progress.                       |  |                                |
|   |                                 | o The Beams cutting and lifting is in progress.                            |  |                                |
|   |                                 | o The Coring in the walls has been started.                                |  |                                |
|   |                                 | o The lifting of the cut wall pieces is in progress.                       |  |                                |
|   |                                 | ▪ Slab on grade demolition is in progress.                                 |  |                                |
|   |                                 | ▪ Demolition of the concrete pavement has been started.                    |  |                                |
|   | Site Demolition                 | ▪ Shoring installation for staircase slab has been finished and inspected. |  |                                |
| CO 1145   | Form Footings                   | ▪ Reinforcement steel pars forming is in progress.                         |  |                                |
|   | Excavate Footings & Cart        |  |  |                                |
| CO 1115   | Away Debris                     | ▪ Excavator for foundation footing   |  |                                |